LIST OF MATERIAL

SYM#	3 WIR	4 WIR	DESCRIPTION	MANUFACTURE	REMARKS
1	⊠	1	15 HP REVERSED VOLTAGE STARTER 40-55 A FOR NEMA 1	36 25-BBCG 30A FO-5-1C	AC UNIT #1
2	□	1	AC UNIT SELECTOR	HAL MAR	STEERING
3	⊠	1	UP-DN-STOP PB, w/LOCKOUT ON STOP, NEMA 4	ITE 4B1B4LA	ANCHOR WINDLASS
4	⊠	1	SWITCH, DPST, WT. PROOF	PAUL VAN BOE	
5					
6					
7					
8					
9	⊡	1	DISC SW, 440V, 3P, 30A, NON FUSIBLE, NEMA 1/2	SQ D HU361A	
10	⊡	1	XFMR, 9KVA, 480/240V, 3 ϕ	SQ D 9T15F	
11	□	1	DIST. PANEL, 240V 3 ϕ 3 W, 225 AMP MAINS, 12 POLES, SURFACE MTD WITH 22 EACH 15 AMP 2 POLE CKT BKRS AND 2 EACH 15 AMP 3 POLE CKT BKRS	ITE TYPE "EQ"	
12	⊡	1	XFMR, 11.5 KVA, 3 ϕ, 3W, 460/120V	JEFFERSON ELECTRIC	
13	⊡	1	DISC SW, 480V, 3P, 200A, NON FUSIBLE	SQ D HU364A	
14	⊙	1	CKT BKR, PCPT COMBINATION, 440 V, 3 ϕ, 15 A	PAULHAN CAT NO. 2470	W/PLUG CAT NO. 431-P

OCT 30 1973

5	⚠	REVISED TO SUIT "AS BUILT" CONDITION		EDCS
4	⚠	ADDED PC NO. 14 REVISED PC NO. 3 RELOCATED PC NOS. 12 & 13 W/O 120V FEEDER ADDED PC NOS. 12 & 13 W/ 120V FEEDER RELOCATED PC NOS. 7 & 8 TO LOWER DK DELETED PC NO. 6	8/1/78	EDCS WHC
3	⚠	ADDED PC NOS 9, 10, & 11	4-25-75	EDCS
2	⚠	ADDED PC NOS 7 & 8.	4-4-73	EDCS
1	⚠	ADDED ANCHOR WINDLASS CONTROL AT WINDLASS	5-29-73	EDCS
	⚠	CORRECTED ANCHOR WINDLASS CONTROL AND PILOT HOUSE	2-7-73	TB EDCS
DWG		DESCRIPTION	DATE	BY
D.O.	⚠ 5.18.73	REVISIONS		B

APPROVALS

ABS • A-1 ⚠ 5-25-73 Approved
USCG FCC
USPHS

U.S. NAVAL SHIP SYSTEMS COMMAND
WASHINGTON D.C. 20360

OCEANOGRAPHIC RESEARCH SHIP
AGOR (UTILITY) CLASS

HALTER MARINE SERVICES, INC.
P.O. BOX 29266 NEW ORLEANS, LA. 70129

POWER PLAN
FOCSLE DECK & PILOT HSE

SCALE:	1/4" = 1'-0"	DATE	6/21/1972
DRAWN BY:	EDCS & LL	CK'D BY	W.C.M.
HALTER HULL NO.	375/396	HALTER JOB NO.	2/3/72/28
NAVSHIPS NO.	AGOR 3022-001		

HALTER DWG. NO. E-2 SHT. 5 REV. 4

GYRE128

00010